

BOATYARD TIME



MERMAID of CARRIACOU

- | | | | |
|---|-----------------------------|------|--|
| 1. Tortola | 3 months 1977 | (12) | .empty stoves, replace stringers
pour 13/4 yds of concrete
6 planks - re-build transom |
| 2. St. Vincent | 1 week 1978 | (1) | .paint |
| 3. Bonaire | 1 week 1978 | (1) | .paint |
| 4. Tortola | 2 weeks 1979 | (2) | .re-fasten butts, paint |
| 5. Tortola | 1 week 1980 | (1) | paint |
| 6. Martinique | 1 week 1981 | (1) | . 2 planks near rudder box.
paint |
| 7. Pt. Myers | 1 month 1983 | (4) | .2 planks, 1 frame |
| 8. Marathon | 1 month 1983 | (4) | .2 16' 2" Garboards
4 3 ft 3/4" keel bolts
1 3 ft 1" keel bolt |
| 9. Union Island | 5 days 1985 | (1) | . paint |
| 10. Sint Maarten | 6 weeks 1986 | (6) | .1 plank 2 hanging knees
metal strop on keel |
| 11. St. Thomas | 8 days 1987 | (1) | .paint |
| 12. Sint Maarten | 28 days 1988 | (4) | .stemplate |
| 13. St. Thomas | 6 weeks 1989 | (6) | .2 planks, 2 frames
4 knees |
| (re-build stem and fore ¹⁹⁹⁰ leek after collision
Carriacou in the water) | | | . Stem, apron, knightheads
3 top timbers 5 planks |
| 14. Carriacou | (5 days) Feb. 1991 | (1) | . caulking & paint (pitch at cracks) |
| 15. Carriacou | Sep 1991
1 MONTH | (4) | . refasten fwd. 8" nails
SS. screws
. 15" oakum, 30 tubes SIK
5 tubes SICO
. 2 planks off of Rudder case
Drop plank fwd'n stbd.
5/2 gals. wood preservative
. 3 coats Micron-25 |
| 16. Carriacou | April 1992
24 hrs. 1 day | (1) | . Replace 10' x 6" x 5/4" plank
on Port side of Waterline
caulk & short frame bit |
| 17. St. Maarten | OCT. NOV. '93
6 weeks | (6) | . 3 planks port side - Bottom
2 sm. frames |

18. CARRIACOU
CBB

8 days (1)

- Long floor @ Horn Timber
- 24' x 2" x 8" greenheart stringer port ctr.
- 2 5/4" silver-Bali planks
- Always ENOE of Windward cant (3 days)

Anti-foul (mix of Bouger's & Sisson)

19. GRENADA
'Spice-Isle'

Sep '96 (1)
6 days

- 10' worm shoe after grounding
- 2 4' x 5/4 silver Bali under counter

Anti-foul - sissons only

(IN WATER - CARRIACOU '96)

re-build transom
purple heart
Lemon Bali
CEDAR

plank = 5/4 Silver Bali s' Bronze
cedar knee @ stud ctr.
mangrove knees @ Port ctr & Centerline

20. Carriacou - 10 weeks -
Summer '97

- 24 planks -
- 10 frames;
- green heart & purple heart stringer
- 25# fasteners
- 45 - 8" x 1/2 Bolts

3
GRENADA. w 6 Days
Summer '98
22 | 73 | 09
22 | 73 | 09

- caulk - 20# pitch
- paint (3 types)

22. CARRIACOU - MAR 2000 -

- 2 planks

July 2001

(23) Carriacou

8 days

- Bernard Compton
- caulks gerboards on
- a 4" spikes @ port But.
- 16" $5/8$ " ss in ^{Lower} stem thru _{apron & knee}
- Haul Mast. - trim to Ba
- Replace Mast.
- replace Boom

(24)

- Carriacou

10 Days

- Nero McLaren.

- 2 4" x 24" x 12" Floors
- 4 - frames
- 1 hanging Knee - sthd off.
- 18' x 3" x 5" $1/2$ green-heart clamp - sthd
- 5 - planks on sthd side -

(25)